EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of size stone masonry drain and covering slab in GKVK park to Hanumappa Layout in ward no 04
2	Amount of work portion	Rs 29.91 Lakhs
3	Estimated Cost	Rs.30.00 lakhs
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No 111/2013-14, dt:20/02/2015
6	No and date under which work order issued	No 111/2013-14, dt:20/02/2015
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	31/03/17
9	Date of receipt of application in the Sub Division office	31/03/17
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	NIL
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	131 days
15	Date of recommanding ime 2nd extension	
16	Weather the original application of the contractor is enclosed	Enclosed
17	Balance of work remaining work	Remaining Balance Works
18	Probable time required for completion of remaining work	131 days
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	E.O.T. may be granted by imposing penalty @ Rs 10/ day
21	Remarks of the EE and the daily rate of penalty proposed	penalty may be levied as above.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer
Yelahanka Zone
Jhalth Bangalore Mahanagara
Bangalore 92